

IPSWICH GRASS CUTTING PROGRAMME 2024

Ipswich Wards	Grass Cutting Target 1st Cut date (week commencing)	
RUSHMERE	18th March 2024	COMPLETED (w/c 18/03/24)
ST MARGARETS	18th March 2024	COMPLETED (w/c 18/03/24)
CASTLE HILL	25th March 2024	COMPLETED (w/c 01/04/24)
WHITTON	25th March 2024	COMPLETED (w/c 01/04/24)
WHITEHOUSE	1st April 2024	COMPLETED (w/c 01/04/24)
ST JOHNS	8th April 2024	COMPLETED (w/c 08/04/24)
ALEXANDRA	8th April 2024	COMPLETED (w/c 08/04/24)
BIXLEY	8th April 2024	COMPLETED (w/c 08/04/24)
HOLYWELLS	15th April 2024	COMPLETED (w/c 15/04/24)
STOKE PARK	15th April 2024	COMPLETED (w/c 15/04/24)
GIPPING	22nd April 2024	COMPLETED (w/c 22/04/24)
SPRITES	22nd April 2024	COMPLETED (w/c 22/04/24)
GAINSBOROUGH	29th April 2024	COMPLETED (w/c 29/04/24)
WESTGATE	29th April 2024	COMPLETED (w/c 22/04/24)
BRIDGE	29th April 2024	COMPLETED (w/c 29/04/24)
PRIORY HEATH	6th May 2024	COMPLETED (w/c 29/04/24)

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Wards	Grass Cutting Target 2nd Cut date (week commencing)	
RUSHMERE	27th May 2024	COMPLETED (w/c 20/05/24)
ST MARGARETS	27th May 2024	COMPLETED (w/c 27/05/24)
CASTLE HILL	3rd June 2024	COMPLETED (w/c 03/06/24)
WHITTON	3rd June 2024	COMPLETED (w/c 10/06/24)
WHITEHOUSE	10th June 2024	COMPLETED (w/c 17/06/24)
ST JOHNS	17th June 2024	COMPLETED (w/c 17/06/24)
ALEXANDRA	17th June 2024	COMPLETED (w/c 17/06/24)
BIXLEY	17th June 2024	COMPLETED (w/c 24/06/24)
HOLYWELLS	24th June 2024	COMPLETED (w/c 24/06/24)
STOKE PARK	24th June 2024	COMPLETED (w/c 01/07/24)
GIPPING	1st July 2024	COMPLETED (w/c 08/07/24)
SPRITES	1st July 2024	COMPLETED (w/c 08/07/24)
GAINSBOROUGH	8th July 2024	COMPLETED (w/c 22/07/24)
WESTGATE	8th July 2024	COMPLETED (w/c 08/07/24)
BRIDGE	8th July 2024	COMPLETED (w/c 15/07/24)
PRIORY HEATH	15th July 2024	COMPLETED (w/c 22/07/24)

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Wards	Grass Cutting Target 3rd Cut date (week commencing)	
RUSHMERE	5th August 2024	COMPLETED (w/c 05/08/24)
ST MARGARETS	5th August 2024	COMPLETED (w/c 05/08/24)
CASTLE HILL	12th August 2024	COMPLETED (w/c 12/08/24)
WHITTON	12th August 2024	COMPLETED (w/c 19/08/24)
WHITEHOUSE	19th August 2024	COMPLETED (w/c 19/08/24)
ST JOHNS	26th August 2024	COMPLETED (w/c 26/08/24)
ALEXANDRA	26th August 2024	COMPLETED (w/c 19/08/24)
BIXLEY	26th August 2024	COMPLETED (w/c 26/08/24)
HOLYWELLS	2nd September 2024	COMPLETED (w/c 02/09/24)
STOKE PARK	2nd September 2024	COMPLETED (w/c 09/09/24)
GIPPING	9th September 2024	COMPLETED (w/c 16/09/24)
SPRITES	9th September 2024	COMPLETED (w/c 16/09/24)
GAINSBOROUGH	16th September 2024	COMPLETED (w/c 23/09/24)
WESTGATE	16th September 2024	COMPLETED (w/c 16/09/24)
BRIDGE	16th September 2024	COMPLETED (w/c 23/09/24)
PRIORY HEATH	23rd September 2024	COMPLETED (w/c 30/09/24)

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing