IPSWICH FOOTWAY WEED TREATMENT PROGRAMME 2024

| Ipswich Ward | 1st Weed Treatment Target Date Week Commencing | |
|--------------|--|----------------------------------|
| RUSHMERE | 1st April 2024 | COMPLETED (w/c 08/04/2024) |
| ST MARGARETS | 1st April 2024 | COMPLETED (w/c 15/04/2024) |
| CASTLE HILL | 8th April 2024 | COMPLETED (w/c 22/04/2024) |
| WHITTON | 15th April 2024 | COMPLETED (w/c 29/04/2024) |
| WHITEHOUSE | 22nd April 2024 | COMPLETED (w/c 06/05/2024) |
| STOKE PARK | 29th April 2024 | STARTED & ONGOING (33% COMPLETE) |
| SPRITES | 6th May 2024 | COMPLETED (w/c 17/06/2024) |
| GIPPING | 13th May 2024 | |
| BRIDGE | 20th May 2024 | |
| ALEXANDRA | 27th May 2024 | |
| WESTGATE | 3rd June 2024 | |
| ST JOHNS | 3rd June 2024 | |
| BIXLEY | 10th June 2024 | |
| HOLYWELLS | 10th June 2024 | |
| GAINSBOROUGH | 17th June 2024 | |
| PRIORY HEATH | 24th June 2024 | |

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Note: Weed Treatment Programme started w/c 08/04/2024 due to wet weather during w/c 01/04/2024

| Ipswich Ward | 2nd Weed Treatment Target Date Week Commencing |
|--------------|--|
| RUSHMERE | 1st July 2024 |
| ST MARGARETS | 1st July 2024 |
| CASTLE HILL | 8th July 2024 |
| WHITTON | 15th July 2024 |
| WHITEHOUSE | 22nd July 2024 |
| STOKE PARK | 29th July 2024 |
| SPRITES | 5th August 2024 |
| GIPPING | 12th August 2024 |
| BRIDGE | 19th August 2024 |
| ALEXANDRA | 26th August 2024 |
| WESTGATE | 2nd September 2024 |
| ST JOHNS | 2nd September 2024 |
| BIXLEY | 9th September 2024 |
| HOLYWELLS | 9th September 2024 |
| GAINSBOROUGH | 16th September 2024 |
| PRIORY HEATH | 23rd September 2024 |

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing