

## IPSWICH FOOTWAY WEED TREATMENT PROGRAMME 2024

Ipswich Ward	1st Weed Treatment Target Date Week Commencing	
RUSHMERE	1st April 2024	COMPLETED (w/c 08/04/2024)
ST MARGARETS	1st April 2024	COMPLETED (w/c 15/04/2024)
CASTLE HILL	8th April 2024	COMPLETED (w/c 22/04/2024)
WHITTON	15th April 2024	COMPLETED (w/c 29/04/2024)
WHITEHOUSE	22nd April 2024	COMPLETED (w/c 06/05/2024)
STOKE PARK	29th April 2024	STARTED & ONGOING (63% COMPLETE)
SPRITES	6th May 2024	COMPLETED (w/c 17/06/2024)
GIPPING	13th May 2024	STARTED & ONGOING (66% COMPLETE)
BRIDGE	20th May 2024	
ALEXANDRA	27th May 2024	
WESTGATE	3rd June 2024	
ST JOHNS	3rd June 2024	
BIXLEY	10th June 2024	
HOLYWELLS	10th June 2024	
GAINSBOROUGH	17th June 2024	
PRIORY HEATH	24th June 2024	

\*Note: Actual Cut Dates shown in Green

\*Note: Target Dates shown in white

\*Note: Target Dates shown in yellow are Ongoing

Note: Weed Treatment Programme started w/c 08/04/2024 due to wet weather during w/c 01/04/2024

Ipswich Ward	2nd Weed Treatment Target Date Week Commencing	
RUSHMERE	1st July 2024	
ST MARGARETS	1st July 2024	
CASTLE HILL	8th July 2024	
WHITTON	15th July 2024	
WHITEHOUSE	22nd July 2024	
STOKE PARK	29th July 2024	
SPRITES	5th August 2024	
GIPPING	12th August 2024	
BRIDGE	19th August 2024	
ALEXANDRA	26th August 2024	
WESTGATE	2nd September 2024	
ST JOHNS	2nd September 2024	
BIXLEY	9th September 2024	
HOLYWELLS	9th September 2024	
GAINSBOROUGH	16th September 2024	
PRIORY HEATH	23rd September 2024	

\*Note: Actual Cut Dates shown in Green

\*Note: Target Dates shown in white

\*Note: Target Dates shown in yellow are Ongoing