

IPSWICH GRASS CUTTING PROGRAMME 2024

Ipswich Wards	Grass Cutting Target 1st Cut date (week commencing)	
RUSHMERE	18th March 2024	COMPLETED (w/c 18/03/24)
ST MARGARETS	18th March 2024	COMPLETED (w/c 18/03/24)
CASTLE HILL	25th March 2024	COMPLETED (w/c 01/04/24)
WHITTON	25th March 2024	COMPLETED (w/c 01/04/24)
WHITEHOUSE	1st April 2024	COMPLETED (w/c 01/04/24)
ST JOHNS	8th April 2024	COMPLETED (w/c 08/04/24)
ALEXANDRA	8th April 2024	COMPLETED (w/c 08/04/24)
BIXLEY	8th April 2024	COMPLETED (w/c 08/04/24)
HOLYWELLS	15th April 2024	COMPLETED (w/c 15/04/24)
STOKE PARK	15th April 2024	COMPLETED (w/c 15/04/24)
GIPPING	22nd April 2024	COMPLETED (w/c 22/04/24)
SPRITES	22nd April 2024	COMPLETED (w/c 22/04/24)
GAINSBOROUGH	29th April 2024	COMPLETED (w/c 29/04/24)
WESTGATE	29th April 2024	COMPLETED (w/c 22/04/24)
BRIDGE	29th April 2024	COMPLETED (w/c 29/04/24)
PRIORY HEATH	6th May 2024	COMPLETED (w/c 29/04/24)

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Wards	Grass Cutting Target 2nd Cut date (week commencing)	
RUSHMERE	27th May 2024	COMPLETED (w/c 20/05/24)
ST MARGARETS	27th May 2024	COMPLETED (w/c 27/05/24)
CASTLE HILL	3rd June 2024	COMPLETED (w/c 03/06/24)
WHITTON	3rd June 2024	COMPLETED (w/c 10/06/24)
WHITEHOUSE	10th June 2024	COMPLETED (w/c 17/06/24)
ST JOHNS	17th June 2024	COMPLETED (w/c 17/06/24)
ALEXANDRA	17th June 2024	COMPLETED (w/c 17/06/24)
BIXLEY	17th June 2024	COMPLETED (w/c 24/06/24)
HOLYWELLS	24th June 2024	COMPLETED (w/c 24/06/24)
STOKE PARK	24th June 2024	COMPLETED (w/c 01/07/24)
GIPPING	1st July 2024	COMPLETED (w/c 08/07/24)
SPRITES	1st July 2024	COMPLETED (w/c 08/07/24)
GAINSBOROUGH	8th July 2024	COMPLETED (w/c 22/07/24)
WESTGATE	8th July 2024	COMPLETED (w/c 08/07/24)
BRIDGE	8th July 2024	COMPLETED (w/c 15/07/24)
PRIORY HEATH	15th July 2024	COMPLETED (w/c 22/07/24)

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

Ipswich Wards	Grass Cutting Target 3rd Cut date (week commencing)	
RUSHMERE	5th August 2024	
ST MARGARETS	5th August 2024	
CASTLE HILL	12th August 2024	
WHITTON	12th August 2024	
WHITEHOUSE	19th August 2024	
ST JOHNS	26th August 2024	
ALEXANDRA	26th August 2024	
BIXLEY	26th August 2024	
HOLYWELLS	2nd September 2024	
STOKE PARK	2nd September 2024	
GIPPING	9th September 2024	
SPRITES	9th September 2024	
GAINSBOROUGH	16th September 2024	
WESTGATE	16th September 2024	
BRIDGE	16th September 2024	
PRIORY HEATH	23rd September 2024	

*Note: Actual Cut Dates shown in Green

*Note: Target Dates shown in white

*Note: Target Dates shown in yellow are Ongoing

